



Blue Ridge Propane, Inc.  
14 Turbyfill Road, P O Box 789  
Newland, NC 28657  
(828)-733-3603

Cust ID HAVCAM  
Account # 13960  
Invoice # 1017302  
Invoice Date 4/22/2025

**Sold To**

CAMP LINN HAVEN  
ERIN SIGMON  
PO BOX 1096  
CONOVER, NC 28613

**Shipped To**

CAMP LINN HAVEN  
1308 LINVILLE FALLS HWY  
LINVILLE, NC 28646

Date 4/22/2025 Terms 10 DAYS  
Salesperson 999 Order Date  
PO # Ship Via

Quantity	Category	Description	Unit Price	Amount
1.00	PART	See Attached Detail Regular Sales Taxable	201.95000	201.95 13.63
4.00	APPL	Rinnai RE140iP Regular Sales Taxable	996.00000	3,984.00 268.92
1.00	SLAT	March 28 Service Fee Regular Sales Taxable	150.00000	150.00 10.13
1.00	SLAT	April 11 Service Fee Regular Sales Taxable	1,050.00000	1,050.00 70.88
1.00	SLAT	April 15 Service Fee Regular Sales Taxable	180.00000	180.00 12.15

Subtotal	\$5,565.95
North Carolina	\$375.70
Invoice Total	\$5,941.65

\*\*\*\*PARTIAL BILLING\*\*\*\* -March 28- Replaced 3/4" cutoff on high pressure line at rear cabin closest to 500 gallon tank. Leak checked high pressure line to cutoff; no leaks. Gas is ON. Fired system. -April 10- Delivered (4) tankless water heaters and vent kits. -April 11 - Installed tankless units and vented. Piped the bottom of the water heaters for water plumbing. Ready to hook propane. Installed plumbers kit on each unit.

**Total Due** \$5,941.65



Blue Ridge Propane, Inc.  
14 Turbyfill Road, P O Box 789  
Newland, NC 28657  
(828)-733-3603

CustID HAVCAM  
Account # 13960  
Invoice # 1017302  
Invoice Date 4/22/2025

**Sold To**

CAMP LINN HAVEN  
ERIN SIGMON  
PO BOX 1096  
CONOVER, NC 28613

**Shipped To**

CAMP LINN HAVEN  
1308 LINVILLE FALLS HWY  
LINVILLE, NC 28646

Date 4/22/2025 Terms 10 DAYS  
Salesperson 999 Order Date  
PO # Ship Via

Quantity	Category	Description	Unit Price	Amount
----------	----------	-------------	------------	--------

Subtotal	\$5,565.95
North Carolina	\$375.70
Invoice Total	\$5,941.65

\*\*\*\*PARTIAL BILLING\*\*\*\* -March 28- Replaced 3/4" cutoff on high pressure line at rear cabin closest to 500 gallon tank. Leak checked high pressure line to cutoff; no leaks. Gas is ON. Fired system. -April 10- Delivered (4) tankless water heaters and vent kits. -April 11 - Installed tankless units and vented. Piped the bottom of the water heaters for water plumbing. Ready to hook propane. Installed plumbers kit on each unit.

Total Due \$5,941.65



Blue Ridge Propane, Inc.  
14 Turbyfill Road, PO Box 789  
Newland, NC 28657  
(828)-733-3603

Cust ID HAVCAM  
Account # 13960  
Invoice # 1017427  
Invoice Date 5/7/2025

**Sold To**

CAMP LINN HAVEN  
ERIN SIGMON  
PO BOX 1096  
CONOVER, NC 28613

**Shipped To**

CAMP LINN HAVEN  
1308 LINVILLE FALLS HWY  
LINVILLE, NC 28646

Date 5/7/2025 Terms 10 DAYS  
Salesperson 999 Order Date  
PO # Ship Via

Quantity	Category	Description	Unit Price	Amount
1.00	SLAT	Labor - Taxable	750.00000	750.00
		Regular Sales Taxable		50.63
1.00	PART	Parts / Materials	462.77000	462.77
		Regular Sales Taxable		31.24

Subtotal \$1,212.77  
North Carolina \$81.86  
Invoice Total \$1,294.63

-May 5 - Removed regulator at laundry and installed new regulator in dome of tank. Built small manifold inside laundry building. Installed maxitrol regulator. Hooked water heaters; leak checked system to controls; no leaks. -May 6- Blew water out of high pressure line with 100# air pressure. Put methanol in line end and blew through high pressure line. Installed 1/2" cutoffs at all cabin water heaters. Ran 4 feet of 1/2" trap pipe to all 3 water heaters. Hooked, leak checked system; no leaks. Rinnai Tankless Water Heaters (1) Model: RE140i, Serial: TB.VA-020257 (2) Model: RE140i, Serial: TB.VA-020251 (3) Model: RE140i, Serial: TB.VA-020256 (4) Model: RE140i, Serial: TB.VA-020252

Total Due \$1,294.63