



Blue Ridge Propane, Inc.
14 Turbyfill Road, PO Box 789
Newland, NC 28657
(828)-733-3603

Cust ID FIDBRE
Account # 44617
Invoice # 1021587
Invoice Date 8/20/2026

Sold To

Brent & Tamara Fidler
812 Woodson Drive
NEWTON, NC 28658

Shipped To

Brent & Tamara Fidler
168 Galax Loop
Land Harbor
NEWLAND, NC 28657

Date	8/20/2026	Terms	10 DAYS
Salesperson	999	Order Date	
PO #		Ship Via	

Quantity	Category	Description	Unit Price	Amount
200.00	LBR	LPG Bulk Residential Residential Propane Tax	2.99000	598.00 40.37
1.00	PART	See Attached Detail Regular Sales Taxable	776.68000	776.68 52.42
2.00	APPL	Rinnai EX 38 Heater Regular Sales Taxable	2,499.00000	4,998.00 337.37
1.00	SLAT	August 13 Service Fee Regular Sales Taxable	1,050.00000	1,050.00 70.88

Subtotal	\$8,172.68
North Carolina	\$551.66
Invoice Total	\$8,724.34

-August 13 - Removed baseboard heater upstairs, installed wire nuts on wires. 220 breaker is OFF in electrical panel. Vented both EX38 heaters. Mounted brackets on wall. Installed cutoffs and plugged 1/2" x 18" flex lines. Ran 60 feet of 1/2" copper line to future tank location. Tied in all lines, left test on 25# and holding. Ready for inspections; PASSED. -August 19 - Dug out level spot below retaining wall and set (2) 420# cylinders, driver to fill. Obtained cable and parts to secure tanks to retaining wall. Hooked both tanks. Hung regulator. Installed both heaters with trim kits. Hooked, checked and fired; each in working order. Leak checked system to controls; no leaks. Advised customer how to utilize; left OFF. ***Vented Heater Information***
Model: Rinnai EX38DTP Serial Number (1): TL.LB-96265
Serial Number (2): TL.LB-06763

downpmt (4700.00)

Total Due ~~\$8,724.34~~

\$4024.34



Blue Ridge Propane, Inc.
14 Turbyfill Road, PO Box 789
Newland, NC 28657
(828)-733-3603

Cust ID FIDBRE
Account # 44617
Invoice # I021587
Invoice Date 8/20/2026

Sold To

Brent & Tamara Fidler
812 Woodson Drive
NEWTON, NC 28658

Shipped To

Brent & Tamara Fidler
168 Galax Loop
Land Harbor
NEWLAND, NC 28657

Date 8/20/2026 **Terms** 10 DAYS
Salesperson 999 **Order Date**
PO # **Ship Via**

Quantity	Category	Description	Unit Price	Amount
1.00	SLAT	August 19 Service Fee	750.00000	750.00
		Regular Sales Taxable		50.63

Subtotal \$8,172.68
North Carolina \$551.66
Invoice Total \$8,724.34

-August 13 - Removed baseboard heater upstairs, installed wire nuts on wires. 220 breaker is OFF in electrical panel. Vented both EX38 heaters. Mounted brackets on wall. Installed cutoffs and plugged 1/2" x 18" flex lines. Ran 60 feet of 1/2" copper line to future tank location. Tied in all lines, left test on 25# and holding. Ready for inspections; PASSED. -August 19 - Dug out level spot below retaining wall and set (2) 420# cylinders, driver to fill. Obtained cable and parts to secure tanks to retaining wall. Hooked both tanks. Hung regulator. Installed both heaters with trim kits. Hooked, checked and fired; each in working order. Leak checked system to controls; no leaks. Advised customer how to utilize; left OFF. ***Vented Heater Information***
Model: Rinnai EX38DTP Serial Number (1): TL.LB-96265
Serial Number (2): TL.LB-06763

Total Due \$8,724.34