



Family Owned & NC Grown

www.gbenergy.com

REMIT TO:

G&B ENERGY
P.O. BOX 811
ELKIN, NC 28621

G&B ENERGY - MILLS RIVER
5046 BOYLSTON HIGHWAY
MILLS RIVER, NC 28759
828-891-7371

*** SERVICE INVOICE *** 91189 ***

DENISE BEEBE
10 BRAN RICK LANE
ARDEN, NC 28704

ACCT# 675241 8/06/26

RETURN TOP PORTION WITH YOUR REMITTANCE.

SVC# 1

QUANTITY	DESCRIPTION	AMOUNT
1.000	TOTAL MATERIAL USED	750.00
4.000	MALE FLARE X MALE PIPE 1/2 X 1/2	
1.000	ELL 90 1/2	
1.000	CAP 1/2" BLACK STEEL	
1.000	NIPPLE 1/2 X 2	
1.000	NIPPLE 1/2X3	
1.000	TEE 3/4X1/2X1/2	
14.000	PVC PIPE S40 2"	
2.000	PVC ELBOW 2" 90 LONG SWEEP	
2.000	PVC COUPLING 2"	
1.000	FLEX CONNECTOR 1/2 X 48 USD	
1.000	APPLIANCE CONN 5/8 X 36 1/2M X 1/2F	
1.000	2 PSI REG MAXITROL 1/2" T325-3	
1.000	SWIVEL CONNECTOR 1/2	

* CONTINUED * PAGE 1



Family Owned & NC Grown

www.gbenergy.com

REMIT TO:

G&B ENERGY
P.O. BOX 811
ELKIN, NC 28621

G&B ENERGY - MILLS RIVER
5046 BOYLSTON HIGHWAY
MILLS RIVER, NC 28759
828-891-7371

*** SERVICE INVOICE *** 91189 ***

DENISE BEEBE
10 BRAN RICK LANE
ARDEN, NC 28704

ACCT# 675241 8/06/26

RETURN TOP PORTION WITH YOUR REMITTANCE.

SVC# 1

QUANTITY	DESCRIPTION	AMOUNT
1.000	MISC PARTS	
1.000	PRESSURE TEST	
1.000	G&B APPLIANCE REBATE	-200.00
1.000	RINNAI WTR HTR INT 160K	1295.00
	BTU W/RECIRC PUMP	
	SN: RE.BA-061017	
	TOTAL PARTS	1845.00
	TOTAL LABOR 6.50 HOURS	800.00
	NC SALES TAX	185.15
	WHITE GOODS TAX	3.00

<<< TOTAL CHARGE FOR INVOICE # 91189 >>> 2833.15

SITE:DENISE BEEBE/10 BRAN RICK LANE/./ARDEN NC 28704
DISPATCH DATE: 8/06/26
CALL REASONS: INSTALLATION
WORK PERFORMED: INSTALLED WATER HEATER

* CONTINUED * PAGE 2



Family Owned & NC Grown

www.gbenergy.com

REMIT TO:

G&B ENERGY
P.O. BOX 811
ELKIN, NC 28621

G&B ENERGY - MILLS RIVER
5046 BOYLSTON HIGHWAY
MILLS RIVER, NC 28759
828-891-7371

*** SERVICE INVOICE *** 91189 ***

DENISE BEEBE
10 BRAN RICK LANE
ARDEN, NC 28704

ACCT# 675241 8/06/26

RETURN TOP PORTION WITH YOUR REMITTANCE.

SVC# 1

QUANTITY	DESCRIPTION	AMOUNT
	REMOVED TANK WATER HEATER & INSTALLED RSC160. RAN VENT OUT ROOF, INSTALLED 2PSI TWIN STAGE AND INSTALLED MAXITROL IN CRAWL SPACE. CONVERTED AND INSTALLED NEW RANGE. LEAK TEST PASSED	

PAGE 3