



Family Owned & NC Grown

www.gbenergy.com

REMIT TO:

G&B ENERGY
P.O. BOX 811
ELKIN, NC 28621

G&B ENERGY - MILLS RIVER
5046 BOYLSTON HIGHWAY
MILLS RIVER, NC 28759
828-891-7371

*** SERVICE INVOICE *** 75654 ***

JOSEPH CLIFFORD
110 COUNTRY RIDGE RD
HENDERSONVILLE, NC 28739

ACCT# 644189 9/30/25

RETURN TOP PORTION WITH YOUR REMITTANCE.

SVC# 1

QUANTITY	DESCRIPTION	AMOUNT
1.000	TOTAL MATERIAL USED	756.00
1.000	FLARE NUT 1/2	
1.000	BALL VALVE 1/2 X 1/2	
1.000	MALE FLARE & MALE PIPE ELBOW 1/2X1/2	
30.000	PIPE S40 1/2	
1.000	NIPPLE 1/2	
2.000	ELL 90 1/2	
1.000	CAP 1/2" BLACK STEEL	
20.000	PIPE S40 3/4	
4.000	MEGAPRS ELBOW 90 1/2 QVG-25201	
1.000	MEGAPRS ADAPT PXMPT 1/2 QVG-25101	
1.000	MEGAPRS ELBOW 90 3/4 QVG-25206	
2.000	NIPPLE 1/2X3	

* CONTINUED * PAGE 1



Family Owned & NC Grown
www.gbenergy.com

REMIT TO:
G&B ENERGY
P.O. BOX 811
ELKIN, NC 28621

G&B ENERGY - MILLS RIVER
5046 BOYLSTON HIGHWAY
MILLS RIVER, NC 28759
828-891-7371

*** SERVICE INVOICE *** 75654 ***

JOSEPH CLIFFORD
110 COUNTRY RIDGE RD
HENDERSONVILLE, NC 28739

ACCT# 644189 9/30/25

RETURN TOP PORTION WITH YOUR REMITTANCE.

SVC# 1

QUANTITY	DESCRIPTION	AMOUNT
1.000	NIPPLE 1/2 X 4	
2.000	NIPPLE 1/2" X 18"	
1.000	COUPLING 1/2" BLACK STEEL	
1.000	TEE 3/4X1/2X1/2	
10.000	PVC PIPE S40 2"	
1.000	PVC EL 2" 90	
4.000	PVC ELBOW 2" 90 LONG SWEEP	
1.000	PVC COUPLING 2"	
1.000	APPLIANCE CONN 5/8 X 36 1/2M X 1/2F	
1.000	PRESSURE TEST	
1.000	RINNAI WTR HTR INT 160K BTU W/RECIRC PUMP	1095.00
1.000	G&B APPLIANCE REBATE	-200.00
	TOTAL PARTS	1651.00
	TOTAL LABOR 7.00 HOURS	1600.00
	NC SALES TAX	219.44
	WHITE GOODS TAX	3.00

* CONTINUED * PAGE 2



Family Owned & NC Grown

www.gbenergy.com

REMIT TO:

G&B ENERGY
P.O. BOX 811
ELKIN, NC 28621

G&B ENERGY - MILLS RIVER
5046 BOYLSTON HIGHWAY
MILLS RIVER, NC 28759
828-891-7371

*** SERVICE INVOICE *** 75654 ***

JOSEPH CLIFFORD
110 COUNTRY RIDGE RD
HENDERSONVILLE, NC 28739

ACCT# 644189 9/30/25

RETURN TOP PORTION WITH YOUR REMITTANCE.

SVC# 1

QUANTITY	DESCRIPTION	AMOUNT
	<<< TOTAL CHARGE FOR INVOICE # 75654 >>>	3473.44

SITE:JOSEPH CLIFFORD/110 COUNTRY RIDGE RD./HENDERSONVILLE NC 28739
DISPATCH DATE: 9/30/25
CALL REASONS: INSTALLATION
WORK PERFORMED: INSTALLED WATER HEATER

TOOK OUT TANK WATER HEATER & REPLACED WITH RSC160IP &
VENTED OUT WALL. RAN 3/4" BL IRON 20' FROM TANK AND TIED
INTO OLD LINE FOR FIREPLACE, CONTINUED ON TO WATER
HEATER. LEAK TEST PASSED

PAGE 3