



Doug Ward

336-620-6291

Email: warddoug401@gmail.com

License No. 35746

Customer Name: Chris Orr Date: 02/ 2025
Address: 430 Pioneer Path. WJ, NC
WORK ORDER # _____ Phone: 910-322-3164

DESCRIPTION

☐ Work Recommended

☒ Work Completed

Estimate # 1148

Removed existing tank water heater
and installed new Rinnai (RX199). Ran
3/4" black iron for gas line. Ran 3/4"
per for hot and cold water. Ran
2" pvc for intake and exhaust. Set
with pan(per code). Set condensate pump
and ran hose to floor drain. Tested.
NO LEAKS

Paid \$2,100 on 01/22
Owes \$2,009. ⁴⁸

	SUB-TOTAL	
	TAX	
Signature _____	TOTAL	

Any evidence of tampering will void warranty.