



P.O. BOX 5066
ASHEVILLE, NC 28813

INVOICE

Page 1 of 1

Customer #:	5626011
Payment Terms:	Payment due in 30 days
Invoice #:	31924761
Invoice Date	2025-06-27
Total Due	\$2,839.33

Amount Enclosed: \$ _____

POLE CREEK BAPTIST CHURCH
96 SNOW HILL CHURCH ROAD
CANDLER, NC 28715

BLOSSMAN GAS & APPLIANCE
P.O. BOX 5066
ASHEVILLE, NC 28813

000562601100002839330

Customer Name		Delivery/Service Address	Cust #	Invoice #	Inv Date
POLE CREEK BAPTIST CHURCH		96 SNOW HILL CHURCH ROAD - CANDLER, NC 28715	5626011	31924761	2025-06-27
Quantity	Item Number	Description	Unit Price		TOTAL
1.00	064381	Final Hookup and Inspection (Level 1) LABOR ONLY	\$150.0000		\$150.00
1.00	064690	Manifold two LP above ground tanks (Single Regulator) with up to 48" hog tail	\$305.5600		\$305.56
1.00	065005	Install to existing gas line (120 to 330 Gallon Tank)	\$180.6500		\$180.65
108.00	Propane	Propane LP Delivered By: on 06/27/2025 Starting Meter Reading: 0, Ending Meter Reading: 108.00	\$1.9700		\$212.76
1.00	Tank Rental	Tank Rental	\$98.0000		\$98.00
1.00	Permit Fee NT	Permit Fee	\$100.0000		\$100.00
1.00	LABOR	DRAIN/ REMOVE OLD WATER HEATER	\$200.0000		\$200.00
1.00	LABOR	WATER HEATER INSTALLATION	\$650.0000		\$650.00
1.00	SP	WATER HEATER VENTING AND MATERIALS	\$700.0000		\$700.00
1.00	SP	2ND STAGE REGULATOR	\$195.0000		\$195.00
1.00	SP	GAS PIPING- MATERIALS	\$195.0000		\$195.00
1.00	LABOR	GAS PIPING	\$100.0000		\$100.00
1.00	CX199IN	199K BTU NG OR LP INDOOR/OUTDOOR TANKLESS WATER HEATER	\$2,199.9900		\$2,199.99
1.00	PF	dedicated return and isolation valve kit	\$229.9900		\$229.99
1.00		Security Deposit Adjustment	-\$3,067.5000		-\$3,067.50

Tank/Equipment: Fuel Tank - 2 -120 AG S# TR6165549, TRM1859431, Water Heater - TANKLESS WATER HEATER

For Fuel or Service At:

96 SNOW HILL CHURCH ROAD - CANDLER, NC 28715

Sub Total	\$2,449.45
Consumables	\$9.99
Tax Total	\$379.89
TOTAL DUE	\$2,839.33

06/27/2025 - Technician: 053 CODY CURTIS - Work Performed: Installed Tank - Drained and removed old water heater. Hung new rinnai. Ran gas line with new 2nd stage, cutoff, and flex. Vented water heater exhaust outside. Connected existing gas line in. Set 2x 120ag's. Final hookup and leak test until startup. Nothing on quote with water lines being over sized. Found when arrived 1-1/2" copper lines. Cutting into hot side found those lines are 1-1/4", being Friday after 5pm no parts house open. Need to return with 1-1/4" progress 90 and reducer. Need few 3/4" all thread copper clamps. Condensate line needs ran with 1/2" pex and few 90's. Need larger louver for intake air on door. Pilot hole needs patched on red brick. Need to install crash posts around tanks as they had to be set in parking lot to make clearances and code. CHURCH WITHOUT HOT WATER NEED TO RETURN ASAP.

06/27/2025 - Technician: 053 TYRELL PICKENS - Work Performed: Installed Tank - Set 2 120ag and manifolded together also assisted



P.O. BOX 5066
ASHEVILLE, NC 28813

INVOICE

Page 2 of 2

Customer #:	5626011
Payment Terms:	Payment due in 30 days
Invoice #:	31924761
Invoice Date	2025-06-27
Total Due	\$2,839.33

Amount Enclosed: \$ _____

POLE CREEK BAPTIST CHURCH
96 SNOW HILL CHURCH ROAD
CANDLER, NC 28715

BLOSSMAN GAS & APPLIANCE
P.O. BOX 5066
ASHEVILLE, NC 28813

000562601100002839330

Cody installing w/h

BLOSSMAN GAS & APPLIANCE
P.O. BOX 5066
ASHEVILLE, NC 28813

www.blossmangas.com |828.667.0437