



LEGACY PLUMBING
COMPANY,LLC.....919-571-9146
7416-C Chapel Hill Road
Raleigh, NC 27607

WORK ORDER:
-210466

INVOICE

Bill to: WILK, KEVIN
KEVIN WILK 1901 OLDE MILL FOREST DR
RALEIGH, NC 27606
Attention: WILK, KEVIN
(919) 741-9754

Invoice Date: 03/2/2025
Service Location: 1901 OLDE MILL FOREST DR
KEVIN WILK 1901 OLDE MILL
FOREST DR
RALEIGH, NC 27606

Work done description: 2/15-17/21 QK and WB
Installed 2 Rinnai RUR199i-P tankless water heaters in large walk in crawlspace.
Installed new 3/4" 10 to 2psi whole house gas regulator and connected LP tanks to regulator.
Installed 3/4" LP gas regulators for each tankless unit and installed a regulator for stove/fireplace line.
1st tankless serves the master bathroom, powder room and basement bathrooms.
Serial# ML.BA-141181
Comfort valve installed under basement full bathroom sink.
2nd tankless serves the kitchen, laundry room and upstairs bathrooms.
Serial# ML.BA-141443
Comfort valve installed under upstairs furthest bathroom sink.
There are water lines and valves in place at heaters to operate whole house off of either tankless if needed.
Labeled units, water lines and valves.
Removed all 1/2" Tracpipe from under house and replaced with 1/2" black iron gas piping per quote.
Approx 70 ft of piping.
1/2" gas piping runs to fireplace and gas stove top.

Will need to return to replace well tank pressure switch.
Customer has already paid for the pressure switch portion along with the other work done above.

Paid by check.

Beese Electric came out and ran electrical for tankless heaters as well as terminating electrical for old heaters.
Beese Electric to bill customer for his work.

3/2/21 QK
Put air test on gas piping for inspection.
Replaced well tank pressure switch with a 40-60 psi switch.
Pumped up bladder tank to 38 psi.

Met with inspector.
Inspection passed.
Removed air test and started everything back up.
Job complete.

Item	Description	Qty	Rate	Amount \$
MATERIAL	1st Rinnai tankless installed. Per quote	1.00	6275.00	6275.00 T
MATERIAL	2nd Rinnai tankless installed. Per quote	1.00	5697.00	5697.00 T
MATERIAL	Replace track pipe with black iron pipe. Per quote	1.00	2500.00	2500.00 T
MATERIAL	Replace well tank pressure switch. Per quote	1.00	217.50	217.50 T
			Sub Total:	14689.50
			Tax (T): 7.25%	1064.99
			Total Amount Due:	15754.49

Accepted by: _____

Date: _____

Printed Name: _____