G B ENERGY

APPALACHIAN ENERGY
ALL THE ENERGY YOU NEED

Family Owned & NC Grown
www.gbenergy.com

REMIT TO:

G&B ENERGY
P.O. BOX 811
ELKIN, NC 28621

G&B ENERGY - WEAVERVILLE
185 NORTH BUNCOMBE SCHOOL RD
WEAVERVILLE, NC 28787
828-645-1007

*** SERVICE INVOICE *** 98091 ***

JOHN YURKO
6 DULA SPRINGS RD
WEAVERVILLE, NC 28787 ACCT# 691388 11/18/26

RETURN TOP PORTION WITH YOUR REMITTANCE.

SVC# 1

QUANTITY	DESCRIPTION		AMOUNT
1.000	NIPPLE 1/2 X 6		
1.000	CONDENSATION PUMP		
2.000	2 PSI REG MAXITROL 1/2" T325-3		
1.000	PLUG 3/4		
1.000	ISOLATOR VALVE KIT 3/4" NAVIEN		
1.000	PRESSURE TEST		
1.000	NAVIEN TANKLESS 180 BTU MODEL #NPE-210S2-NG SERIAL #2084U2662319077	1515.00	
	TOTAL PARTS		2028.00
	TOTAL LABOR 5.00 HOURS		800.00
	NC SALES TAX		197.96
	WHITE GOODS TAX		3.00
	<<< TOTAL CHARGE FOR INVOICE # 98091 >>>		3028.96

* CONTINUED * PAGE 2

** Scheduled for 11/16/2026 **
Reason: 2-INSTALLATION
REMOVE EXISTING BOSCH TANKLESS WATER HEATER AND INSTALL NAVIEN NPE21052. (SEE ESTIMATE)
Workorder #: 98091 mbailey
Logged on: 11/16/2026 15:54 Printed: 11/16/2026 15:54
Scheduled For: 11/16/2026 Arrive: Complete:
AR1 Cust#: 691388 S#: 1 DIV: 18 TYP: 1 Zone:WV14
JOHN YURKO Tel: (828)275-4102 SRP: 1 LCD:
6 DULA SPRINGS RD SCT: SDV: 0.00 AMT: 0.00 SRD:
SCY: 6 LTX PTX TWD:
WEAVERVILLE, NC 28787 CR LIM: COD BAL: .00 HWG:
Delivery:
Service Addr: JOHN YURKO/4 CARISSA DR/./WEAVERVILLE NC 28787
Instruct: OLD MARS HILL HWY, L MCLEAN RD, L CARISS/A DR, #4 ON L - HEAT, WH, COOKSTOVE - OW/NS 500UG
Site Defn:
Installation Component:

ACCT#:691388 WO #: 98091 S #: 1 Call date: 11/16/2026

10

Tank Monitor: Set Up or Pick Up Monitor ID _____

Product LP Rate _____ Use for SVC only Automatic _____ Will Call ✓

Dwelling Type: Single Family___ Multi Family___ Mobile Home___ Commercial___ Agriculture___

Tank Info

AG or UG	Set Up	Pick up
Serial No.		
Size		
Mfg. Date		
Mfg.		
% LP in Tank	40%	

Regulator Info

Brand	Model	Type	Date	Location
Reg	LV4403TR9	1st		Tank



Pressure Test: Start Time _____ am/pm @ _____ psi /wc Stop Time _____ am/pm @ _____ psi/wc

Leak Check: Start Time 12:36 am/pm @ 8 psi/wc Stop Time 12:46 am/pm @ 8 psi/wc

Regulator Lock Down: Low Pressure _____ High Pressure _____

Batch # 20405

Date 11-18-26 Technician JT, ESW Time In 9:00 Time Out 2:00

Customer Name John Yurko

Account Number 691388

Tubing 3/8 _____ 1/2 _____ 5/8 _____

KC Tubing 3/8 _____ 1/2 _____

Flare Nut

NS-4	3/8		
NS-4	1/2	3	
NS-4	5/8		
NRS-4	1/2x3/8		
NRS-4	5/8x1/2		

Flare Cap

26	3/8	
26	1/2	
26	5/8	

Flare Plug

27	3/8	
27	1/2	
27	5/8	

Flare Union

42	3/8	
42	1/2	
42	5/8	
42R	3/8x1/4	
42R	1/2x3/8	
42R	5/8x3/8	
42R	5/8x1/2	

Flare Elbow

55	3/8	
55	1/2	
55	5/8	
55R	1/2x3/8	
55R	5/8x3/8	
55R	5/8x1/2	

Flare Tee

44	3/8	
44	1/2	
44	5/8	
44R	3/8x3/8x1/2	
44R	1/2x3/8x3/8	
44R	1/2x1/2x3/8	
44R	5/8x5/8x3/8	
44R	5/8x5/8x1/2	

Gas Ball Valve Flare X Flare

T200	3/8	
T200	1/2	2
T200	5/8	

M Flare X

500	3/8x1/2	
500	1/2x1/2	
500	5/8x3/4	

Female Pipe

F. Pipe X F. Pipe

T300	3/8x3/8	
T300	1/2x1/2	1
T300	3/4x3/4	
T300	1x1	

Male Flare X Male Pipe Elbow

49	3/8x1/4	
49	38/x3/8	
49	3/8x1/2	
49	3/8x3/4	
49	1/2x1/4	
49	1/2x3/8	
49	1/2x1/2	
49	1/2x3/4	
49	5/8x3/8	
49	5/8x1/2	
49	5/8x3/4	

Male Flare X Male Pipe Union

48	1/4x1/4	
48	3/8x1/4	
48	3/8x3/8	
48	38x1/2	
48	3/8x3/4	
48	1/2x1/4	
48	1/2x3/8	
48	1/2x1/2	7
48	1/2x3/4	
48	5/8x3/8	
48	5/8x1/2	
48	5/8x3/4	

Male Flare X Female Pipe Elbow

54	3/8x3/8	
54	3/8x1/2	
54	3/8x3/8	
54	1/2x3/8	
54	1/2x1/2	
54	1/2x3/4	
54	5/8x1/2	
54	5/8x3/4	

Male Flare X Female Pipe Union

46	3/8x1/4	
46	3/8x3/8	
46	3/8x1/2	
46	3/8x3/4	
46	1/2x3/8	
46	1/2x1/2	
46	1/2x3/4	
46	5/8x3/8	
46	5/8x1/2	
46	5/8x3/4	

1/2"

Pipe		PI1/2S4OT
Nipple		NIP1/2
Ell	3	EL1/290
Street L		EL1/290ST
Tee	3	TEE1/2
Union	1	UN1/2
Cap		CAP1/2
Reducer		x

3/8"

Pipe		PI3/8S4OT
Nipple		NIP3/8
Ell		EL3/890
Street L		EL3/890ST
Tee		TEE3/8
Union		UN3/8
Cap		CAP3/8
Reducer		x

3/4"

Pipe		PI3/4S4OT
Nipple		NIP3/4
Ell		EL3/490
Street L	1	EL3/490ST
Tee	1	TEE3/4
Union		UN3/4
Cap	1	CAP3/4
Reducer		x

1"

Pipe		PI1S4OT
Nipple		NIP1
Ell		EL190
Street L		EL190ST
Tee		TEE1
Union		UN1
Cap		CAP1
Reducer		x

■ MODEL: NPE-210S2-NG

■ SERIAL NO: 2084U2662319077

Appliance _____

Model _____

Serial _____

4 - P58-12
2 - NIP1/2X3
4 - NIP1/2
1 - NIP3/4X3
1 - NIP1/2X48 MR
1 - NIP1/2X6
1 - WHCONDPUM
1 - WHISOL3/4
2 - REGT3251Z
1 - PLUG3/4
Pressure Test

Contract Labor _____

CO Detector? yes___ no___

If customer supplied: Signature _____

Miscellaneous Parts and Comments

2 men 5 hours

Removed customers existing Tankless
Installed New Navien Tankless
Changed gas system to 2PSI system
Made all connections to water Heater
Ran exaust to outside.

Leak in gas line Found leak Made repairs

Did leak check leak check Passed.